




UNDER CONSTRUCTION

Ludington Area Schools MSHS Additions and Renovations



Project is 2% Complete

WORK IN PROGRESS

This Month

- Continue interior demolition at HS collaboration center
- Start foundations at HS office and classroom additions
- Start grading and underground utilities in HS student parking lot
- Continue interior demolition MS at existing classrooms.
- Sitework to begin at MS addition

Next Month

- Establish underground plumbing and electrical in HS
- Begin masonry foundation block and underground utilities at HS additions
- Start foundations at MS classroom additions
- Install curbs at HS student parking lot

PROJECT MANAGEMENT UPDATE

Safety

- This month's Safety Goal focuses on the due diligence tasks involved in preparing for emergencies on our jobsites. It is important to be prepared in the case that an emergency breaks out.

Schedule

- The project is on schedule

Other Progress

- Oriole Field turf and track design in progress. Bidding in December.
- Balance of Oriole Field design in development



HS Student Parking Prep



HS Office and Classroom Site




HS office Footing Tie In



UNDER CONSTRUCTION

Ludington Area Schools MSHS Additions and Renovations



Footing Tie In



Old Horizons / Athletic Office Demo



Overall Building Site



Horizons Area Demo



Overall Building Site



Athletic office / Horizons Demo